

RAMIRENT MODULAR FACTORY SALES PROJECT TECHNICAL SPECS CHECKLIST

Date of Filling out the Questionnaire:

1. Building Function / Purpose

- Office
 - Sanitary
 - Manpower
 - Canteen / Dining
 - Accommodation
 - Mixed
 - Other.....
-

2. Module External Dimensions (Length x Wide x Height)

- 3.0 x 3.0 x 3.0 m (9.0 m²)
 - 6.0 x 2.4 x 3.0 m (14.4 m²)
 - 7.2 x 3.4 x 3.0 m
 - 8.5 x 3.0 x 3.0 m
 - Other.....
-

3. Bruto Building area, m²

.....

4. Net area per person, m²

.....

5. Storey count

- 1
 - 2 (with internal staircase)
 - 2 (with external staircase)
 - 3 (with internal staircase)
 - 3 (with external staircase)
-

6. Energy label

- Standard** (C-class). Wall U ≈ 0.35 W/m²K. Cost-efficient for temporary use
 - Nordic** (SHA / WIDE / FEA). Wall U ≈ 0.26 – 0.29 W/m²K. Balanced performance.
 - Nordic+** (SHAA / TEK17). Wall U ≈ 0.22 W/m²K.
 - High-Performance** (K-Type / LEM). Wall U ≈ 0.15 – 0.18 W/m²K.
-

7. Fire Safety

- REI15 structures
 - REI30 structures
 - REI60 structures
 - No restrictions
-

8. Electricity, Ventilation, Heating, Cooling (HVAC)

Internal Voltage

- 230 V
- 400 V
- 230 V / 400 V

Lighting control

- Presence / Motion sensors
- Switches

Ventilation

- Natural ventilation supply & mechanical exhaust
- Heat-recovery ventilation
- CO₂ sensor

Heating / Cooling (HVAC)

- Electric heaters
- Electric floor heating
- Air-to-air heat pump / AC (heating & cooling)
- Water-to-air heat pump (installation on-site)